GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

TRIBAL WELFARE DEPARTMENT – BUDGET - NABARD XXIII Grant - work – "Construction of Addl Infrastructure facilities to APTW Residential School (Boys) at kalyandurgam (V&M) in Anantapur District, to "Construciton of Addl Infrastrcuture facilities to APTW Residential School (BOYS) at Muddinayanapalli Village of Kalyandurgam (M) in Anantapur District" for APTWRS at Kalyandurgam. Est.Cost.Rs.145.00 Lakhs'' – Change of Location - Orders - Issued.

SOCIAL WELFARE (TW-BUDGET) DEPARTMENT

G.O.RT.No.39 **Dated:26-02-2021**
Read:

Lr.Rc.No:AEEIII/DEEII/NABARDXXIII/Kalyanadurgam/Ratification, Dt: Nill.
Received from Engineer-in-Chief, Vijayawada, Dated:12-02-2021.

****

O R D E R:

In the reference read above, the Engineering-in-Chief, Tribal Welfare A.P., Vijayawada has requested that the work "Construction of Addl Infrastructure facilities to APTW Residential School (Boys) at Kalyandurgam (V&M) in Ananthapur District, Est.Cost.Rs.145.00 lakhs" was administratively sanctioned under NABARD XXIII tranche. The estimate was sanctioned with schedule of rates (SOR) 2017-18 with provisions of School/dormitory block (G+2) and toilet block. The work entrusted to sri D.Ramachandra, Gunthakal with Tangent point(TP) 0.18% less than Estimating, Costing & Valuation (ECV) with a stipulated completion period of 12 months ie., up to 10-06-2019.

2. He has further stated that originally the work proposed to construct in existing hostel campus, the District Tribal Welfare Officer (DTWO) has taken advance possession in the sy.No.64-202D2E1 with an extent of 5.00 Acres of Mudinayanapalli(V) of Kalyanadurgam (M) which is allotted for above subject work for construction. When the Executive Engineer grounding the work, the local people have objected to takeup the work as the site was using for jatara ritual of akkadevathalu. The fact was reported to DTWO, Ananthapuram, but the dispute was not settled. Apart from due to outcome of General election code the work was not commenced. The contractor Sri D.Ramachandra, Gunthakal has requested for cancellation of the agreement, as the site issue was not settled. The EOSE, Zone II, III&IV has cancelled the agreement.

3. Later the dispute was cleared and the recast estimate for the above subject work was technically sanctioned with SOR 2019-20 for an amount of Rs.140.00 Lakhs at new site location (Mudinayanapalli village of Kalyandurg Mandal). After calling fresh tenders the work was entrusted to Sri M/s BAMSM constructions, Kurnool @ 1.46%Less than the ECV with a stipulated period of completion of work in 12 months i.e., by 01-07-2021 and accordingly the work was grounded by the agency at Muddinayanaplli village of Kalyandurgam(M) and the work is in progress.

4. The Engineer-in-Chief, Tribal Welfare has requested to ratify the action of DTWO, Anathapur & EOSE (TW)/Executive Engineer (TW) Srisailam regarding change of location from "Construciton of Addl Infrastrcuture facilities to APTW Residential School (BOYS) at Kalyanadurgam (V&M) in Anantapur District " to "Construciton of Addl Infrastrcuture facilities to APTW Residential School (BOYS) at Muddinayanapalli Village of Kalyandurgam (M) in Anantapur District " for APTWRS at Kalyandurgam.

[P.T.O]

5. Government after careful examination of the matter, here by ratify the action of DTWO, Anathapur & EOSE (TW)/Executive Engineer (TW) Srisailam regarding change of location from "Construciton of Addl Infrastrcuture facilities to APTW Residential School (BOYS) at Kalyanadurgam (V&M) in Anantapur District" to "Construciton of Addl Infrastrcuture facilities to APTW Residential School (BOYS) at Muddinayanapalli Village of Kalyandurgam (M) in Anantapur District" for APTWRS at Kalyandurgam.

6. The Engineering-in-Chief, Tribal Welfare, Vijayawada shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

KANTILAL DANDE
SECRETARY TO GOVERNMENT (TW)

To
The Engineer-in-Chief, Tribal Welfare, Vijayawada
The Director of Tribal Welfare, A.P., Vijayawada.
The District collector, Ananthapur.
The Project Officers of ITDA, Ananthapur.
Copy to:
The OSD to Hon'ble Deputy Chief Minister (TW)
Finance (BG.II/WA.I) Department
P.S to Secretary (TW)
SF/SC.

//FORWARDED :: BY ORDER//

SECTION OFFICER